NO.NC/PMC/YPD/W4/2019-20/CLF Date: 24-05-2019

To,
The Executive Engineer,
Yelahanka Project Division
Bangalore.

"PMC CERTIFICATE AND INSPECTION REPORT"

Dear Sir,

Subject: Regarding Inspection Report for the below mentioned work.

Name of Work:Providing Chain Link Fencing to Parks at Judicial Layout in ward No-04.

Item No	Description of work	Unit	Qty
1	Earth work in surface excavation in ordinary soil for leveling and lowering the ground manually (other than foundation of buildings, culverts, road drains and trenches of pipe line and cables) and removing the excavated stuff to a distance	Cum	327.14
2	Earth work excavation for foundation of buildings, culverts water supply, sanitary line and electrical conduits either in pits or in trenches 1.5m and above in width, in ordinary soil not exceeding 1.5m, in depth including dressing the bottom and	Cum	324.11
3	Loading and unloading ofstone aggregates / sand/ kanker/ Moorum /soil KSRRB M100-1 Placing tipper at loading with front end loader dumpting turning for return trip excluding time for haulged and return trip complete as per	Cum	651.25
4	Providing and laying in position plain cement concrete of mix 1:3:6 withOPC cement at 220kgs, with 40mm and down size graded granite metal coarse aggregates @0.892cum and fine aggregates @0.465cum machine mixed,	Cum	45.83
5	Providing and constructing granite / trap / basalt size stone masonry in foundation with cement mortar 1:6, stone hammerd dressed in courses not less than 20 cms high, bond stones at two m. apart in each course including cost of	Cum	314.29
6	Providing and laying in position plain cement concrete of mix M20 withOPC cement @ 320kgs, with 20mm and down size graded granite metal coarse aggregates @0.69cum and fine aggregates @0.460cum with superplastesisre @	Cum	24.34
7	Providing flush pointing to square rubble, course or uncoursed stone masonry with cement mortar 1:3, 20 mm deep, after raking joints to depth of 20mm nicely lining, including cost of materials, labour, curing complete as per	Sqm	516.72
8	Supplying and fixing M.S Rectangular poles made out of 2 equal angles of 65x65x6 mm welded together and fixed in cc1;2;4 with 2 nos16 mm dia M,S Hold fasts rods of each length 25 cms, including cost of all materials, cutting,bending	Mtrs	36.80
9	Providing and fixing M.S Block pipe of 38 mm dia, of heavy guage of 14 including the removing the bends,cutting the pipe and fixing the pipe inbetween the two verticle polesM.S Rectangular pole and spot welding the chain linking with M.S	Mtrs	123.20

10	Providing chain link fencing 50 mmsize of 8 guage properly stretched bet ween the rectangular poles and fixed with suitable bolts and nuts ,the free ends shall be welded to the pole and block pipe at top and bottom as required , including	Sqm	73.92
11	Fabricating, providing and erecting in position of MS Hot Dip Galvanised Sq. Hallow Poles of 132 X 132 Heavy gauge of length 3000mm with MS. Hot dip Galvanised grill work as per approved design and drawing of chief architect. Using	Sqm	805.60
12	Fabricating, providing and erecting in position Hot dip galvanised Gate. Using 72 X 72 X 4.8mm Sq. GI Pipe Frame with Top pipe bending in heavy duty hydraulic press with sand packing and hot bending to form double arch as per drawing	Nos	20.87
13	RCC Precast covering slab for drain (10cm thick)	Sqm	105.30

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 1st and final bill

Thanking you,

With Regards,

For Newzen Consultants Bangalore